

MyAir Commissioning Sheet

INSTALL ADDRESS _____ DATE _____

Data/Items Required from Customer	Information Check List
Customers WIFI Name	
Customers WIFI Password	

Zoning Profile

Zone	Zone Name	Sensor	Relief Zone(s)	My Zone	Minimum Percentage
1					
2					
3					
4					
5					
6					
7					
8					
9					
10					

Install Guide Check List Process

No	Activity	Complete	No	Activity	Complete
				Go to the SETUP tab on MyAir	
1	Connect Motors, Screen, Antenna to CB. Control box locate near the Daikin FC board – as low as possible Keep blue cable away from 240V – min 200mm		8	Press – setup – options. Activate- MyFan, MyTemp, display actual temp, if wifi is on – set the location with entering the postcode, show actual temperatures button	
2	Connect Daikin controller to fancoil, do 20-2-03 & 22-6-01		9	Press re-name zones – and activate the see actual temperatures button	
3	Switch dipswitch 5 off in control box. Leaving only 2 active		10	Press Tech Set-up enter 22369	
4	Power up CB (Surge Protected)		11	Run Wizard. Enter details (as above) Set minimum 1 constant	
5	Power up Air-Con Unit. (ideally control box on same circuit as unit)		12	Run Advanced Settings – set if required activation code, balance zones etc	
6	Set-up Wi-Fi. See the wifi umbrella if correct. Client phone to be on same WiFi and download MyPlace app onto their phone		13	Pair Sensor – under set up – zones and sensors. Select zone, press pair button on screen Then green button on sensor	
7	Set-up Play Store and update Apps – especially MyPlace				

Install Sign-off : Name of installer _____ Signature _____